00-152 07/15



CITY OF DENHAM SPRINGS

Office of Planning and Development 941 Government Dr. Denham Springs, LA 70726 (225) 667-8326

Total Duct Leakage Verification Form

Address:		Date:	
Permit #:			
HVAC Installin	ng Company		
Address:			
Ouct Tightnes	s Testing Completed By:		
Certification Number			

Note: If all of the ductwork and air handler are in the conditioned space this test is not required.

Total Duct Leakage is accomplished by the use of a Duct Leakage Tester alone and makes no representation to Leakage to Outdoors.

Types of testing and Total Duct Leakage Test limits as described in IECC 2009 and adopted by the State of Louisiana.

- RIWO Rough in With-Out air handler installed is ≤ 4 CFM per 100 ft² CFA
- RIW Rough in With air handler installed is ≤ 6 CFM per 100 ft² CFA
- PCW Post Construction With air handler installed is < 12 CFM per 100 ft² CFA

System Name	CFA	Type of test performed	CFM per 100 ft ² CFA	Pass/Fail

NOTE: This certificate shall be submitted to the Building Official/Code Official for approval and a copy made available to the homeowner for their records.